

FINAL BIL

Panchayat Samitee ,

NOTE

(For Contractor & Suppliers. This form provides only orpayments for work or suppliers actually measured

1. The full name of work as given in the estimate should be entered against the "Name of work" except in the case of bills for 'stock' materials.

2. The purpose of Supply applicable to case should be

3. If the outlay on the work is recorded by sub heads the total for each sub head should be shown in column 5 and against this total, there should be an entry in Column 6 also in no other case should any entries be made in column

MEMORANDUM OF PAYMENTS

4. The figure against (K) should be tested to see that it agrees with the total of items 4 and 5

5. If the net amount to be paid is less than Rs.10 and it cannot be included in a cheque the payment should be made be cash.The pay order being altered suitably and the alteration attested by dated initials

6. The payees acknowledgment should be for the gross amount paid as per item 5

7. Payments should be attested by some known person when the payee's acknowledgement is given by a mark.seal of thumb impression

8. The Column Figures for Work' Abstract not required in the case of bills or supplies

Cash Book Voucher No.

for the Month of---

-----200

NAME OF AGENCY

Rishikesh Bhausaheb Gangurde

Name of work :-

Providing & Fixing Paver Block at Sarole Khurd in
Aadiwasi Wasti Tal. Niphad Dist . Nashik

Purpose of supply :

Work in Done

Serial No of this Bill :

II ND Final Bill

No and date of last Bill for this

work:

Reference of Agreement :

No. Z.P.N./W.D./B.&.C./3/Tender/ 3 /2025

DATE 4/2/2025

Date of order to Commence the work

Due date for completion work :

Extensions granted if any From time to time with Reference

Actual date of Completion :

Account Classification -

Major Head

PLAN WORKS

NON PLAN WORKS

Minor Head

ORIGINAL WORKS Communication

----- (a) ----- (a)

Repairs and Maintenance Building

Sub-Head or

Details Head

Provision during current year Rs. -----

Expenditure incurred during

During current year Rs. -----

Balance available Rs. -----

1. Security Deposit to be recoverd Rs.
as per agreement:

2. Security Deposit Previously Rs.
recovered:

3. Security Deposit to be Recoverd Rs.
from this bill:

4. Security Deposite Balance to be Rs.
recovered :

(a) score out which are not applicable.

1. Account of work executed

Unit	Quantity executed (or supplied up to date as per measurement book	Item No.	items of Work supplies (grouped under sub- heads or sub-work of estimates)	Rate	Amount Rs.-Ps.		Remarks
					Up- to- date	since previous	
1	2		3	4	5	6	7
One Cubic Metre	132.55	1	Excavation for foundation in earth, soils of all types, sand, gravel and soft murum, including removing the excavated material upto a distance of 50 metres beyond the building area and stacking and spreading as directed, dewatering, preparing the b	258.00	34197.90		
One Cubic Metre	95.36	2	Providing soling using 80 mm size trap metal in 15 cm. layer including filling voids with Crushed sand/grit, ramming, watering etc. complete.	2068.93	197293.16		
One Cubic Metre	7.52	3	Providing and laying Cast in situ/Ready Mix cement concrete in M-10 of trap/ granite/ quartzite/ gneiss metal for foundation and bedding including bailing out water, Steel centering, formwork, laying/pumping, compacting, roughening	6604.67	49667.12		
One Square Metre	498.20	4	Providing and fixing heavy duty inter locking concrete RUBBER MOULD GLOSSY PAVING BLOCKS of 60 millimeter thickness of having a strength of 400 Kilogram/sq.m of approved quality and shape on a bed of crushed sand of 25 to 30 millimeter thick inc	1096.00	546027.20		
One Cubic Metre	0.00	5	Conveying materials obtained from road cutting including all lifts, laying in layers of 20cm to 30cm. breaking clods, dressing to the required lines, curves, grades and section, watering and compacting to not less than 97% of standard Proctor density for	195.00	0.00		

FORM NO. 65

(See Rule 190)

COMPLETION CERTIFICATE OF ORIGINAL WORK, ZILLA PARISHAD NASHIK

NAME OF WORK: Providing & Fixing Paver Block at Sarole Khurd in Aadiwasi Wasti Tal. Niphad Dist .
Nashik

NAME OF AGENCY:- Rishikesh Bhausahab Gangurde

Authority No. Z.P.N./W.D./B.&.C./3/Tender/ 3 /2025

Certified that the work mentioned above was completed
and that there have been not any material deviation from the sanctioned plan and
specifications other than those sanctioned by competent authority

Estimated Amount Rs 996927.00

Expenditure incurred Rs 996927.00

SECTIONAL ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

DEPUTY ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

NO RECOVERY CERTIFICATE

NAME OF WORK: Providing & Fixing Paver Block at Sarole Khurd in Aadiwasi Wasti Tal.
Niphad Dist . Nashik

Name of Agency - Rishikesh Bhausahab Gangurde

Authority:- No. Z.P.N./W.D./B.&.C./3/Tender/ 3 /2025

DATE 2/4/2025

Certified that there is not any recovery to be recovered from the contracting Agency against this bill for the work stated above

Hence recovery from this bill is **N I L**

SECTIONAL ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

DEPUTY ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

CERTIFICATE OF OBSERVATION MEMO

NAME OF WORK: Providing & Fixing Paver Block at Sarole Khurd in Aadiwasi Wasti Tal.
Niphad Dist . Nashik

Name of Agency - Rishikesh Bhausahab Gangurde

Authority:- No. Z.P.N./W.D./B.&.C./3/Tender/ 3 /2025

DATE 4/2/2025

This is to certify that there is not any observation memo regarding the work above by the Superintending Engr.P.W.Circle Nasik or Executive Engr, Z.P.(B.&.C.) Division No. 3 Zilla Parishad Nasik.

SECTIONAL ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

DEPUTY ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

WORK PHOTO

NAME OF WORK

Providing & Fixing Paver Block at Sarole Khurd in Aadiwasi Wasti Tal.
Niphad Dist . Nashik



SECTIONAL ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

DEPUTY ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

EXCESS & SAVING STATEMENT

NAME OF WORK:

Providing & Fixing Paver Block at Sarole Khurd in Aadiwasi Wasti Tal. Niphad Dist . Nashik

		TENDER QTY			EXECUTED QTY			Excess/ Saving	Remarks
		Quantity	Rate	Amount	Quantity	Rate	Amount		
1	2	3	4	5	6	7	8	9	11
1	Excavation for foundation in earth, soils of all types, sand,gravel and soft murum, including removing the	148.73	258.00	38372.34	132.55	258.00	34197.90	-4174.44	As per Site Condition
2	Providing soling using 80 mm size trap metal in 15 cm. layer including filling voids with Crushed	99.15	2068.93	205134.41	95.36	2068.93	197293.16	-7841.25	As per Site Condition
3	Providing and laying Cast in situ/Ready Mix cement concrete in M-10 of trap/ granite/	5.38	6604.67	35533.12	7.52	6604.67	49667.12	14134.00	As per Site Condition
4	Providing and fixing heavy duty inter locking concrete RUBBER MOULD GLOSSY PAVING	495.75	1096.00	543342.00	498.20	1096.00	546027.20	2685.20	As per Site Condition
5	Conveying materials obtained from road cutting including all lifts, laying in layers of 20cm to 30cm.	52.06	195.00	10151.70	0.00	195.00	0.00	-10151.70	As per Site Condition
1001	Royalty Charges (sand)	17.40	237.37	4130.24	0.00	237.37	0.00	-4130.24	As per Site Condition
1002	Royalty Charges (others)	0.00	216.18	0.00	95.36	216.18	20614.92	20614.92	As per Site Condition
1003	laboratory charges	2041.00	1.00	2041.00	2041.00	1.00	2041.00	0.00	As per Site Condition

SECTIONAL ENGINEER Z.P.(B&C)SUB-
DIVISION NIPHAD

DEPUTY ENGINEER
Z.P.(B&C)SUB-DIVISION NIPHAD

1. Account of work executed

Unit	Quauantity executed (or supplied up to date as per measurement book	ITEM NO.	items of Work supplies (grouped under sub-heads or sub-work of estimates)	Rate	Amount Rs.-Ps.		Remarks
					Up- to- date	since previous bill	
1	2		3	4	5	6	7
				TOTAL	827185.38		
			Add For GST	%	148893.37		
			Add Labour Insurance	%	0.00		
				TOTAL	976078.75		
			Royalty Charges (sand)	237.37	0.00		
			Royalty Charges (others)	216.18	20614.92		
			laboratory charges	1.00	2041.00		
				Rs.	998735.00		
Total value of work done or supplies made to date (A)				Total	998735.00		
Limited to W.O.Amount				Rs.	996927.00		
Add / Deduct % as per tender condition							
Deduct value of work or supplies shown on previous bill					-150000.00		
Net value work or supplies since previous bill (F)					846927.00		
Figures (F in words)							

II - Certificate and Signature

The measurements are made by **Shri. N B PATIL** Sectional Engineer on / /200 and are recorded at page to of Measurement Book No.

Deputy Engineer
Z.P.(B.&C.)SubDivision
Niphad

Executive Engineer
(B.&C.)Division No.3
Parishad Nasik.

Zilla

			Rs.	Ps
1. Total value of work done as per Account -I , Coloumn 5 , Entry (A)				
2. Deduct Amount Withheld :-			Rs.	Ps.
Figures for works				2
Abstract				
	Rs.	Ps.	K	
		(a) From previous Bill as per last Running Account Bill		
		(b) From this Bill		
		3. Balance, i.e. " Up-to-date " payments (Items 1-2)		
		4. Total amount of payments already made as per entry (K) of last Running Account Bill No. forwarded with accounts for		
		5. Payments now to be made as detailed below :		
		(a) By recovery of amounts creditable to this work value of stock supplied as detailed in the ledger in		
		Total 2(b) + 5(a) (G)		
		(b) By recovery of amounts creditable to other Works of heads of account		
		(c) By Cheque		
		Total 5(b) + 5(c) (H)		

By Cheque

(Dated intials of disbursing Officer)

Received, () as per above memorandum on account of the work

Dated

(Full signature of the Contractor)

Witness

Paid by me , vide cheque No.

dated

Cashier

(Dated Initials of Person actually making the payments)

(This space is reserved for any remarks of Disbursing Officer or Executive Engineer may wish to record in respect of the execution of the works check of measurement or state of the contractors account)